Timeline and Scope of Works

Phase 1A	Commencement Date	Duration	Hoarding Area
 Areas where works will be carried out are: Conversion of squash court to satellite kitchen, private dining room, pool bar and café seating area. Renovation of half of the Clubhouse Ladies/Gent toilets (nearer to the Reception). Decommissioning of baby wading pool and retiling of deck areas around decommissioned pool. Renovation of Restaurant Entrance (for non-members) 	4 Nov 2019 to 13 Jan 2020	+/- 8 to 10 weeks	The Plan in Attachment 2 shows the hoarding off of the areas under
Phase 1B	Commencement Date	Duration	renovation (Phases 1A & 1B) and the
Areas where works will be carried out are: Retiling of the swimming pool Jacuzzi pool turned into baby pool Retiling of deck areas around former Jacuzzi pool	4 Nov 2019 to 24 Feb 2020	+/- 16 weeks	access route for members and guests to the non-affected areas at the Clubhouse.
Phase 1C	Commencement Date	Duration	Hoarding Area
Areas where works will be carried out are: Renovation of reception area (air-conditioned) Roundabout island/main entrance/drop-off/ramp	2 Dec to 16 Dec 2019	+/- 10 to 14 days	The Plan in Attachment 3 shows the hoarding off of the areas under renovation (Phases 1A, 1B & 1C) and the access route for members and guests to the non-affected areas at the Clubhouse.
Phase 1D	Commencement Date	Duration	Hoarding Area
Areas where works will be carried out are: Renovation of the Main Kitchen Renovation of Mountbatten Room and Bar area Renovation of the terrace areas Renovation of the other half of the Clubhouse Ladies/Gent toilets (nearer the field)	13 Jan 2020 to 9 Mar 2020	+/- 8 to 10 weeks	The Plan in Attachment 4 shows the hoarding off of the areas under renovation (Phases 1B & 1D) and the access route for members and guests to the non-affected areas at the Clubhouse.